

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

WASTEWATER REPLACEMENT N. ELM STREET FROM 6TH STREET TO 8TH STREET IN THE REAR EASEMENT	Phase: Construction
Project Manager/Contact	Shawn Wood
Percentage Complete	80%
Scope of work	Replace existing wastewater main line.
Schedule	Contractor is expected to start work October 2023 and is expected to be completed by November 2023, weather permitting.
Status of Project	Contractor is installing the new sewer line, and has poured asphalt around man hole on 8th Street
CDBG ROAD RECONSTRUCTION N. HALL STREET FROM 8TH STREET TO W. 6TH STREET	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	90%
Scope of work	Remove and replaced existing roadway.
Schedule	Dallas County is the contractor and is expected to start September, 2023 and is expected to complete by December, 2023 weather permitting.
Status of Project	Roadway reconstruction is complete, roadway strip-ping pending.

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

<p>CDBG ROAD RECONSTRUCTION WILSON STREET FROM 4TH STREET TO W. 7TH STREET</p>	<p>Phase: Construction</p>
<p>Project Manager/Contact</p>	<p>Dipak Patel</p>
<p>Percentage Complete</p>	<p>90%</p>
<p>Scope of work</p>	<p>Remove and replaced existing roadway.</p>
<p>Schedule</p>	<p>Dallas County is the contractor and is expected to start September, 2023 and is expected to complete by December, 2023 weather permitting.</p>
<p>Status of Project</p>	<p>Roadway reconstruction is complete, roadway striping pending.</p>
<p>CDBG ROAD RECONSTRUCTION W. 6TH STREET FROM DALLAS AVENUE TO ELM STREET</p>	<p>Phase: Construction</p>
<p>Project Manager/Contact</p>	<p>Dipak Patel</p>
<p>Percentage Complete</p>	<p>90%</p>
<p>Scope of work</p>	<p>Remove and replaced existing roadway.</p>
<p>Schedule</p>	<p>Dallas County is the contractor and is expected to start September, 2023 and is expected to complete by December, 2023 weather permitting.</p>
<p>Status of Project</p>	<p>Roadway reconstruction is complete, roadway striping pending.</p>

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

GATEWAY MONUMENTS AND STREETScape (HOUSTON SCHOOL ROAD)	Phase: Construction
Project Manager/Contact	Quang Nguyen
Percentage Complete	49%
Scope of work	Install Gateway monuments and streetscape on Beltline, Pleasant Run Rd., Houston School Rd. and a monument on Dallas Ave. at Wintergreen.
Schedule	Project started February 15, 2023, on Beltline Road and the entire project is expected to be complete within 540 consecutive working days, weather permitting.
Status of Project	Contractor is excavating for mow strip along the rest of Houston School Rd north of Wintergreen, removing forms and cutting the mow strip they poured.
GATEWAY MONUMENTS AND STREETScape (BELTLINE ROAD)	Phase: Construction
Project Manager/Contact	Quang Nguyen
Percentage Complete	49%
Scope of work	Install Gateway monuments and streetscape on Beltline, Pleasant Run Rd., Houston School Rd. and a monument on Dallas Ave. at Wintergreen.
Schedule	Project started February 15, 2023, on Beltline Road and the entire project is expected to be complete within 540 consecutive working days, weather permitting.
Status of Project	Contractor is currently installing irrigation and has started on monument construction.

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

GATEWAY MONUMENTS AND STREETScape (PLEASANT RUN ROAD)	Phase: Construction
Project Manager/Contact	Quang Nguyen
Percentage Complete	49%
Scope of work	Install Gateway monuments and streetscape on Belt-line, Pleasant Run Rd., Houston School Rd. and a monument on Dallas Ave. at Wintergreen.
Schedule	Project started March 21, 2023, on Pleasant Run Road and the entire project is expected to be complete within 540 consecutive working days, weather permitting.
Status of Project	Contractor is currently installing irrigation and has started on monument construction.

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

LOOP 9 CORRIDOR	Phase: Construction
Project Manager/Contact	TX DOT (Providing project updates monthly)
Percentage Complete	50%
Scope of work	Loop 9 from IH-35E service roads to IH-45 services roads
Schedule	Project started February 2022. Estimated completion date is July 2024.
Status of Project	Construction on the Ten Mile Creek Bridge and BNSF RR bridge at SH 342 will continue into July 2024. Embankment/excavation work from Bear Creek to SH 342 and from Nokomis Rd to Ferris Rd. will continue. Asphalt operations will continue on Loop 9 from Nokomis Rd. to Ferris Rd. The remainder of the month's work will include an I-45 frontage road diversion, the installation of precast caps and beams at the 10 Mile Creek Bridge, the start of construction phase 3 at Nokomis Rd. and Reindeer; and the installation of driveway pipes along I-45 Frontage