

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

BEAR CREEK ROAD PHASE III RECONSTRUCTION FROM BLUEGROVE ROAD TO STATE HIGHWAY 342	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	99%
Scope of work	Remove and replace asphalt pavement.
Schedule	Contractor started work January 9, 2023 and is expected to be completed by July 31, 2023, weather permitting.
Status of Project	Roadway reconstruction is complete, roadway striping is schedule to be completed August 31, 2023, weather permitted.
CEDARDALE ROAD RECONSTRUCUTUION FROM HOUSTON SCHOLL RD TO DALLAS AVE.	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	99%
Scope of work	Remove and replace asphalt pavement.
Schedule	Contractor started work April 17, 2023 and is expected to be completed by July 31, 2023, weather permitting.
Status of Project	Roadway reconstruction is complete, roadway striping is schedule to be completed August 31, 2023, weather permitted.

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

HOUSTON SCHOOL ROAD GEOTECH STUDY	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	2%
Scope of work	Sample the subgrade to determine the reason of the road failure.
Schedule	Project started June 15, 2023, and is expected to be completed by September 30, 2023, weather permitting.
Status of Project	The contractor has marked the location for road sampling. Contractor has requested locates from Dallas Water Utilities. DWU wants the water main to be potholed prior to boring. Requested additional quote for extra services.
WATER MAIN REPLACEMENT BAYPORT DRIVE FROM ROGERS AVE. TO VERONA ROAD	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	90%
Scope of work	Replace existing water main line.
Schedule	Contractor is expected to start work July 2023 and is expected to be completed by August 2023, weather permitting.
Status of Project	Contractor has started pipe bursting the existing water main

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

WASTEWATER REPLACEMENT N. ELM STREET FROM 6TH STREET TO 8TH STREET IN THE REAR EASEMENT	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	0%
Scope of work	Replace existing wastewater main line.
Schedule	Contractor is expected to start work July 2023 and is expected to be completed by August 2023, weather permitting.
Status of Project	Contractor has begun mobilization, and material is on-site.
GATEWAY MONUMENTS AND STREETScape (HOUSTON SCHOOL ROAD)	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	13%
Scope of work	Install Gateway monuments and streetscape on Beltline, Pleasant Run Rd., Houston School Rd. and a monument on Dallas Ave. at Wintergreen.
Schedule	Project started February 15, 2023, on Beltline Road and the entire project is expected to be complete within 540 consecutive working days, weather permitting.
Status of Project	Contractor has started on monument construction.

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

GATEWAY MONUMENTS AND STREETScape (BELTLINE ROAD)	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	13%
Scope of work	Install Gateway monuments and streetscape on Beltline, Pleasant Run Rd., Houston School Rd. and a monument on Dallas Ave. at Wintergreen.
Schedule	Project started February 15, 2023, on Beltline Road and the entire project is expected to be complete within 540 consecutive working days, weather permitting.
Status of Project	Contractor is currently installing irrigation and has started on monument construction.
GATEWAY MONUMENTS AND STREETScape (PLEASANT RUN ROAD)	Phase: Construction
Project Manager/Contact	Dipak Patel
Percentage Complete	13%
Scope of work	Install Gateway monuments and streetscape on Beltline, Pleasant Run Rd., Houston School Rd. and a monument on Dallas Ave. at Wintergreen.
Schedule	Project started March 21, 2023, on Pleasant Run Road and the entire project is expected to be complete within 540 consecutive working days, weather permitting.
Status of Project	Contractor is currently installing irrigation and has started on monument construction.

Public Works

Water Wastewater Engineering Meter Reading Streets Storm Water

LOOP 9 CORRIDOR	Phase: Construction
Project Manager/Contact	TX DOT (Providing project updates monthly)
Percentage Complete	35%
Scope of work	Loop 9 from IH-35E service roads to IH-45 services roads
Schedule	Project started February 2022. Estimated completion date is July 2024.
Status of Project	Construction on the Ten Mile Creek Bridge and BNSF RR bridge at SH 342 will continue into July. Embankment/excavation work from Bear Creek to SH 342 and from Nokomis Rd to Ferris Rd. will continue. Asphalt operations will continue on Loop 9 from Nokomis Rd. to Ferris Rd. The remainder of the month's work will include an I-45 frontage road diversion, the installation of precast caps and beams at the 10 Mile Creek Bridge, the start of construction phase 3 at Nokomis Rd. and Reindeer; and the installation of driveway pipes along I-45 Frontage Road.